

Active Projects List

From 7/1/2022 to 6/30/2023

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|-------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Brunswick County | | | | | | | | | | | |
| Alberta Waterline Replacement Planning Project | <p>There is approximately 73,000 linear feet of old antiquated waterline in Alberta that needs replacing. Lawrenceville is currently working on a phased approach that will total approximately \$4 million. The Town of Lawrenceville owns and operates the Alberta water/sewer system. Southside PDC assisted the Town of Lawrenceville with applying for a SEARCH grant with Rural Development (RD) that will fund the PER and Environmental Assessment.</p> <p><i>Current Status - Waiting for PER approval from RD. A new State Engineer has been assigned the project, which is why the review has been delayed. Need to identify funding options for construction.</i></p> | Lawrenceville | \$30,000 | RD-SEARCH | 05/17/21 | \$30,000 | Approved | \$30,000 | 07/28/21 | 01/31/23 | <input type="checkbox"/> |
| Brodnax Depot Renovation Project | <p>Purchase and renovate the vacant railroad Depot located in downtown Brodnax to serve as a Trailhead to support the Tobacco Heritage Trail (THT).</p> <p><i>Current Status - No bids received, the project will be bid back out in January with a bid opening in February.</i></p> | Brodnax | \$685,352 | TRRC-ECDEV | 10/10/14 | \$121,030 | Approved | \$121,030 | 01/13/15 | 01/12/23 | <input type="checkbox"/> |
| | | | | VDOT-MAP21 | 11/01/14 | \$306,348 | Denied | | | | <input checked="" type="checkbox"/> |
| | | | | VDOT-MAP21 | 10/28/15 | \$315,245 | Denied | | | | <input checked="" type="checkbox"/> |
| | | | | VDOT-MAP21 | 10/24/16 | \$140,500 | Approved | \$140,500 | | 01/12/23 | <input type="checkbox"/> |
| | | | | VDOT-MAP21 | 10/30/17 | \$248,638 | Approved | \$248,638 | 06/20/18 | 01/12/23 | <input type="checkbox"/> |
| Brunswick County Merchants Assistance Program | <p>The IDA of Brunswick, in partnership with the County's Department of Economic Development, will provide merchants with technical assistance, mentoring, and joint marketing opportunities. Emphasis will be placed on SWaM businesses located in the Town of Lawrenceville. This project will leverage existing entrepreneurial initiatives to provide additional impact. The grant will allow County agencies to directly address the needs of at-risk, small businesses in this struggling community. A Merchants Assistance Program (MAP) will be formed to offer group mentoring, business education workshops, and one-on-one professional services such as legal advice and accounting. Participating businesses will benefit from a professional marketing campaign which will showcase the entire group, as well as highlight each individual business to revitalize the local economy.</p> <p><i>Current Status - BC-IDA was notified that the close out report was due 12/31/2022. BC-IDA staff is administering this grant.</i></p> | Brunswick County IDA | \$113,000 | DHCD-BDRG | 07/30/21 | \$100,000 | Approved | \$88,000 | 10/19/21 | 12/31/22 | <input checked="" type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|----------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Brunswick County Produce Project | The Brunswick County Produce Project will construct a 45,000 square foot produce processing and packing facility in the I-85 Industrial Park located in the Town of Alberta. Old Dominion Organic Farms, a member of Southern Virginia Vegetable Packing, LLC, will operate the facility. Over the next three years, 40 new jobs will be created and the facility is expected to process nearly \$24 million worth of Virginia-grown vegetables, of which approximately 80 percent will be certified organic. The new facility will support more than 22 farmers located in Amelia, Brunswick, Dinwiddie, Lunenburg, Mecklenburg, Prince George and Surry Counties during its first season. <i>Current Status - A second Tobacco Commission grant totaling \$500,000 was awarded January 6, 2023 to assist with project funding. A USDA secured bank loan for \$1.5 million is currently being reviewed by the underwriter.</i> | Brunswick County IDA | \$3,709,000 | VDACS-AFID | 04/16/21 | \$35,000 | Approved | \$35,000 | 06/28/21 | 05/30/22 | <input checked="" type="checkbox"/> |
| | | | | TRRC | 07/02/21 | \$800,000 | Approved | \$500,000 | 09/22/21 | 11/15/23 | <input type="checkbox"/> |
| | | | | VDACS-AFID | 09/08/21 | \$400,000 | Approved | \$400,000 | 09/23/21 | 11/15/23 | <input type="checkbox"/> |
| | | | | EDA-ARPA | 12/02/21 | \$2,257,500 | Approved | \$2,184,000 | 05/17/22 | 11/15/23 | <input type="checkbox"/> |
| | | | | TRRC | 10/19/22 | \$500,000 | Approved | \$500,000 | 01/06/23 | 11/15/23 | <input type="checkbox"/> |
| Chestnut Targeted Housing Rehab Project | Thirteen (13) LMI homes scattered along Boydton Plank Road, Chestnut Road, Flat Rock Road, and Jones Drive will be rehabilitated. <i>Current Status - Four (4) homes have been completed. Bids have been received for two (2) homes receiving substantial reconstruction. The County will be requesting a one-year extension on the CDBG agreement.</i> | Brunswick County | \$1,006,825 | DHCD-CDBG-PG | 07/02/19 | \$30,000 | Approved | \$30,000 | 11/26/19 | 07/31/20 | <input checked="" type="checkbox"/> |
| | | | | DHCD-CDBG | 04/24/20 | \$1,000,000 | Approved | \$1,000,000 | 08/12/20 | 02/07/24 | <input type="checkbox"/> |
| Dromgoole House Disaster Assistance Project | Funds will be used to stabilize and secure the chimney and foundation as well as complete an engineering and historic structures report for the Dromgoole House which was damaged during Hurricane Michael. <i>Current Status - A next steps meeting for the second part of the project was held July 11th to discuss the construction work and costs. A project extension was also received to extend the project until Dec. 2023.</i> | Old Brunswick Circuit Foundation | \$185,605 | DHR | 07/02/20 | \$185,605 | Approved | \$185,605 | 08/20/20 | 12/31/24 | <input type="checkbox"/> |
| Hicks Street Building Brownfield Project | Completion of a Phase 1 and 2 ESA, removal of asbestos tiles and surfaces that are contaminated, installation of new flooring, and removal of remaining chemicals left on site. <i>Current Status - Close out papers have been submitted to DEQ. The Project is complete.</i> | Brunswick County IDA | \$50,000 | VEDP-VBAF | 07/20/21 | \$50,000 | Approved | \$50,000 | 01/20/22 | 07/01/22 | <input checked="" type="checkbox"/> |
| Lawrenceville Downtown Revitalization Project, Phase II | Replace sidewalks and install street lighting at the beginning of the trailhead on South Street continuing to New Street. <i>Current Status - Project is complete.</i> | Lawrenceville | \$345,002 | TEA-21 | 10/27/15 | \$276,002 | Approved | \$276,002 | 12/13/17 | 10/31/22 | <input checked="" type="checkbox"/> |
| Piney Pond Rd Targeted Site Housing Rehab Project | The project will rehabilitate and/or substantially reconstruct 13 LMI homes. <i>Current Status - Three Complete Substantial Reconstructions, Round 2 in development.</i> | Brodnax | \$1,296,825 | DHCD-CDBG-PG | 07/11/19 | \$40,000 | Approved | \$40,000 | 02/16/21 | 06/30/21 | <input checked="" type="checkbox"/> |
| | | | | DHCD-CDBG | 04/01/21 | \$1,250,000 | Approved | \$1,250,000 | 06/17/21 | 10/26/23 | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | | |
|----------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|-------------------------------------|-------------------------------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? | |
| Sharp Street Streetscape Project | Improve pedestrian safety, ADA compliance, network connectivity, and stormwater collection on the eastern side of Sharp Street from Riddick Street to New Hicks Street and the western side of Sharp Street from Riddick Street to New Street. Funds will be used for new and reconstructed sidewalks, entrances, curb and gutter, street lights, a cross walk, bump outs, and stormwater infrastructure. <i>Current Status - Survey has been completed. Engineering firm is identifying ROW and utility easements that will be needed.</i> | Lawrenceville | \$642,651 | VDOT-MAP21 | 10/21/16 | \$289,371 | Denied | | | | | <input checked="" type="checkbox"/> |
| | | | | VDOT-MAP21 | 11/01/17 | \$362,136 | Denied | | | | <input checked="" type="checkbox"/> | |
| | | | | VDOT-MAP21 | 09/26/19 | \$514,121 | Approved | \$514,121 | 10/20/20 | 11/30/23 | <input type="checkbox"/> | |
| Sledge and Barkley Brownfield Project | Project activities include a Phase 2 ESA to study the soil for contaminants and water samples, remove two above ground oil tanks, remove the exterior wooded deck, and abate asbestos identified within the building. <i>Current Status - Project close out reports have been submitted.</i> | Brunswick County IDA | \$52,500 | VEDP-VBAF | 02/01/21 | \$50,000 | Approved | \$50,000 | 02/22/21 | 10/31/22 | <input checked="" type="checkbox"/> | |
| Sledge and Barkley Disaster Assistance Project | Repair the roofing system of the Sledge and Barkley Building that were caused by Hurricanes Michael and Florence. <i>Current Status - The project engineer is completing design work needed to bid out the project. A project extension will be needed.</i> | Brunswick County IDA | \$150,000 | DHR | 07/02/20 | \$250,000 | Approved | \$150,000 | 08/20/20 | 12/31/24 | <input type="checkbox"/> | |
| Sledge and Barkley Redevelopment Project | TRRC funds will provide funding for the immediate structural stabilization and water mitigation on the lower floor and to construct buildouts on the lower floor as determined by market demand within the feasibility study once completed. <i>Current Status - Plans are completed for structural improvements. The project will be advertised for bids in late February.</i> | Brunswick County IDA | \$143,800 | VEDP-VBRSP | 03/22/19 | \$7,000 | Denied | \$7,000 | 07/24/19 | | <input checked="" type="checkbox"/> | |
| | | | | TRRC-ECDEV | 07/24/19 | \$71,900 | Approved | \$71,900 | 10/10/19 | 10/31/22 | <input checked="" type="checkbox"/> | |
| | | | | DHCD-IRF | 08/19/22 | \$2,275,000 | Denied | | | <input type="checkbox"/> | | |
| | | | | DHCD-IRF-PG | 10/19/22 | \$63,000 | Pending | | | <input type="checkbox"/> | | |
| | | | | TRRC | 10/20/22 | \$437,000 | Approved | \$437,000 | 01/06/23 | 11/15/23 | <input type="checkbox"/> | |
| Stonewall Site Development Project | The Stonewall property, located in Brunswick County, is currently classified as a Tier 2 industrial site. The County is seeking TRRC and VEDP's Business Ready Sites Program funding for the completion of Due Diligence activities. Completion of these activities will raise the park to a Tier 4 Classification. <i>Current Status - On January, 16th Virginia Business Ready Sites Program (VBRSP) the Stonewall Project Application was denied.</i> | Brunswick County | \$54,000 | TRRC | 03/01/22 | \$27,000 | Approved | \$27,000 | 05/12/22 | 06/30/23 | <input type="checkbox"/> | |
| | | | | VEDP-VBRSP | 09/13/22 | \$1,350,000 | Denied | | | <input type="checkbox"/> | | |
| Tobacco Heritage Trail - Alberta Downtown Project | Engineering design of a 5.2 mile segment from Alberta to Danielstown and construction of a 0.6 mile segment from the Alberta Caboose to School Park in downtown Alberta. <i>Current Status - Storm drainage improvements need to be made around the caboose with the use of remaining VOF funds</i> | Alberta | \$520,961 | TRRC-ECDEV | 10/10/14 | \$205,211 | Denied | | | | <input checked="" type="checkbox"/> | |
| | | | | VDOT-MAP21 | 10/31/14 | \$416,261 | Approved | \$211,250 | 08/10/15 | 08/17/22 | <input checked="" type="checkbox"/> | |
| | | | | TRRC-ECDEV | 03/01/16 | \$205,011 | Approved | \$104,066 | 05/24/16 | 09/30/21 | <input checked="" type="checkbox"/> | |
| | | | | VDOT-MAP21 | 10/24/16 | \$100,945 | Denied | | | <input checked="" type="checkbox"/> | | |
| | | | | VDOT-MAP21 | 10/31/17 | \$185,145 | Approved | \$185,145 | 08/01/18 | 08/17/22 | <input checked="" type="checkbox"/> | |
| | | | | DCR-VOF | 12/18/20 | \$25,000 | Approved | \$8,718 | 02/09/21 | 03/01/23 | <input checked="" type="checkbox"/> | |
| | | | | DCR-VOF | 04/16/21 | \$18,500 | Approved | \$18,500 | 06/10/21 | 03/01/23 | <input type="checkbox"/> | |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Tobacco Heritage Trail Park Connector Project | Create a new pedestrian access underneath the Rt 46 bridge and extend the trail 550' which will directly connect the trail located on South Street to the THT Heritage Park. <i>Current Status - Engineering and Design delayed, should be completed in Spring 2023. ROW has been submitted to VDOT for approval.</i> | Lawrenceville | \$589,765 | VDOT-MAP21 | 09/26/19 | \$471,812 | Approved | \$471,812 | 10/20/20 | 06/30/23 | <input type="checkbox"/> |
| Township Road Housing Rehab Project | Planning funds will be used to collect household income surveys, organize management team meetings, and prepare the studies/reports necessary to submit a CIG in March of 2022. <i>Current Status - Official DHCD Award Letter received on 12/13/22. Waiting for Facilitated Planning Session to be held in 2023 to begin Contract Negotiations.</i> | Brunswick County | \$50,000 | DHCD-CDBG-PG | 08/02/21 | \$50,000 | Approved | \$50,000 | 01/06/22 | 06/30/22 | <input checked="" type="checkbox"/> |
| | | | | DHCD-CDBG | 04/01/22 | \$1,250,000 | Approved | \$1,250,000 | 11/16/22 | 11/30/24 | <input type="checkbox"/> |
| Halifax County | | | | | | | | | | | |
| Banister Town Phase I Targeted Site Housing Rehab Project | In Phase I of this project, the Town will rehabilitate six (6) LMI housing units, benefiting nine (9) LMI persons: four (4) owner-occupied rehabs and two (2) owner-occupied substantial reconstructions. <i>Current Status - The Governor announced the Banister Town Phase I CDBG was awarded on 11/16/2022. The Town requested an extension on the CDBG-PG until 4/30/2023. A CDBG application for Phase II will be submitted in spring 2023.</i> | Halifax | \$798,845 | DHCD-CDBG-PG | 06/29/21 | \$40,000 | Approved | \$50,000 | 01/06/22 | 06/30/23 | <input type="checkbox"/> |
| | | | | DHCD-CDBG | 04/01/22 | \$798,845 | Approved | \$798,845 | 11/16/22 | 05/31/25 | <input type="checkbox"/> |
| Exxon Building Renovation Planning Project | The Town of Halifax has been awarded a \$100,000 IRF Planning Grant from DHCD to assist with the redevelopment of the former Exxon Gas Station at 100 S. Main Street and the former Halifax Tire Company building at 102 S. Main Street adjacent to it. Both properties are highly visible and are located in the Town of Halifax's Central Business District forming a Main Street Plaza in the heart of the core downtown corridor. The Town intends to apply for IRF-ARPA construction funding in spring of 2023. <i>Current Status - The Feasibility Studies were submitted to DHCD on 11/15/2022, thus completing project activities. The Town plans to apply for an IRF Implementation Grant in the spring of 2023.</i> | Halifax | \$100,000 | DHCD-IRF | 02/11/22 | \$100,000 | Approved | \$100,000 | 03/18/22 | 11/15/22 | <input checked="" type="checkbox"/> |
| Greene's Crossing Landing Boat Launch Project | The Town of South Boston will construct a new, highly visible boat/canoe/kayak launch on the Dan River in downtown South Boston. The launch will be located on the south bank of the Dan River at the bridge on U.S. 501 / Huell Matthews Highway, which represents a prominent gateway into downtown South Boston. <i>Current Status - Bids were received 8/11/22. Authorization to award was granted by DCR on 8/16/22. Construction will not begin until 3/1/2023.</i> | South Boston | \$876,500 | DCR-RTF | 08/02/19 | \$701,200 | Approved | \$701,199 | 09/16/19 | 08/30/23 | <input type="checkbox"/> |
| Halifax County Small Business Recovery Assistance Project | COVID-19 Small Business Recovery Program will offer grants up to \$15,000 to small businesses located throughout the County. <i>Current Status - 64 businesses were approved, totaling \$578,468.29. The Town closed-out the project by 9/30/2022.</i> | South Boston | \$660,000 | DHCD-CDBG-SBRA | 06/10/20 | \$660,000 | Approved | \$660,000 | 08/07/20 | 09/30/22 | <input checked="" type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|--------------------|--------------------|-------------|------------------|-----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| John Randolph Hotel Redevelopment Project | Redevelopment of the former, historic John Randolph Hotel at 327 Main Street into a boutique hotel, a restaurant, a rooftop bar, and a gift shop. <i>Current Status - The IRF Grant was awarded 12/27/22.</i> | South Boston IDA | \$14,000,000 | DHCD-IRF | 09/26/12 | \$100,000 | Approved | \$100,000 | | 12/15/16 | <input checked="" type="checkbox"/> |
| | | | | DHCD-IRF | 03/01/17 | \$500,000 | Withdrawn | \$475,000 | 03/14/18 | 08/31/22 | <input checked="" type="checkbox"/> |
| | | | | TRRC-ECDEV | 03/17/17 | \$1,000,000 | Approved | \$600,000 | 09/20/17 | 09/30/23 | <input type="checkbox"/> |
| | | | | VEDP-VBAF | 10/12/17 | \$50,000 | Approved | \$50,000 | 12/20/17 | 03/31/23 | <input type="checkbox"/> |
| | | | | DHCD-IRF | 08/19/22 | \$3,000,000 | Approved | \$3,000,000 | 12/27/22 | 06/30/24 | <input type="checkbox"/> |
| N Main Street Targeted Site Housing Rehab Project | The project will rehabilitate 14 LMI homes on N. Main Street between College Street and Hamilton Blvd. <i>Current Status - All homes in Round 1 dropped out. The scope of work for 3 homes in Round 2 is being negotiated with DHR. The Town is considering expanding the project boundaries due to poor participation.</i> | South Boston | \$1,002,500 | DHCD-CDBG-PG | 05/29/20 | \$40,000 | Approved | \$40,000 | 12/22/20 | 06/30/21 | <input checked="" type="checkbox"/> |
| | | | | DHCD-CDBG | 04/01/21 | \$1,000,000 | Approved | \$1,000,000 | 06/17/21 | 02/16/24 | <input type="checkbox"/> |
| Riverdale Acquisition Project | The Town of South Boston will acquire and demolish 14 commercial structures including auxiliary buildings, along with the vacant parcels between or adjacent to the structures, and dedicate the land to open space use. <i>Current Status - Eleven (11) of the fourteen (14) property owners have agreed to sell, one (1) is still pending, and two (2) declined to sell. Property surveys, title reports, and Phase I ESAs have been completed. Closings will begin in January 2023.</i> | South Boston | \$2,655,407 | VDEM | 05/30/19 | \$2,522,636 | Approved | \$2,451,473 | 10/07/21 | 12/31/23 | <input type="checkbox"/> |
| South Boston Sinai Park Project | The Town will convert a 4.57-acre parcel on Westside Drive into a Town park. The land was donated to the Town in April 2021. The Town will prepare a park design/master plan and improvements that include a walking path around the 4.57 acres, fencing around the park, picnic tables, a covered shelter, restrooms, and playground equipment. The total project cost is anticipated to be \$500,800, and VOF funds will be used to cover design and mobilization. Approximately \$112,300 of in-kind donations have been received, and the Town is committed to contributing \$363,500 to successfully complete the project. <i>Current Status - Design is underway. Construction is anticipated to be complete by November 2023.</i> | South Boston | \$500,800 | DCR-VOF | 04/16/21 | \$25,000 | Approved | \$25,000 | 06/10/21 | 11/30/23 | <input type="checkbox"/> |
| Westend Sanitary Sewer & Pump Station Improvements | The Westend system is a small portion of a much larger system owned and operated by the HCSA. Within the project area is a CDBG project known as the Sinai Neighborhood Improvement Project, which encompasses the Westside Mobile Home Park currently being redeveloped. The existing sewer mains within the Project Area are mostly constructed from 8" diameter cast-iron piping with some terra-cotta and CMU block manholes, installed in the 1970s and earlier. The project will rehab/replace the Westend system which will result in significantly less clogging of mains, less I&I into the system, both reducing overflows of the sewer into the surrounding environment and streams. <i>Current Status - The VDH ARPA application was submitted 12/15/2022 pending review and approval.</i> | Halifax County Service Authority | \$2,163,935 | DEQ ARPA | 12/15/22 | \$2,163,935 | Pending | | | | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | | |
|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|--|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? | |
| Westside Mobile Home Park Redevelopment Project | <p>The Westside Park Subdivision is a 42-acre blighted trailer park with 26 residents on the northwest side of town. The Town will be addressing the blighted conditions by partnering with Tri-County Community Action Agency, Tri-River Habitat for Humanity, and Southside Outreach Group to develop highly affordable, single-family housing.</p> <p><i>Current Status - Received the initial award of \$6,000 to complete initial planning activities by 2/28/23.</i></p> | South Boston | \$60,000 | DHCD-CDBG-PG | 08/11/22 | \$60,000 | Approved | \$6,000 | 12/01/22 | 02/28/23 | <input type="checkbox"/> | |
| | | | | | | | | | | | | |
| Mecklenburg County | | | | | | | | | | | | |
| B Street Neighborhood Improvement Project | <p>The B Street Project will directly benefit 15 households of which 11 are LMI occupied. A total of 33 persons, of which 27 are LMI persons will benefit from comprehensive improvements. Two vacant dilapidated units will be demolished. Waterline improvements include the installation of 1,100+/-LFT of 4" waterline, installation of 320+/-LFT of 2" waterline, and new water service tubing to meters, and reconnection of 8 water services. Sewer Line improvements include the lining of 1,200+/-LFT of 8" gravity sewer line, rehab of 7 existing manholes, and cut in 10 existing laterals after lining.</p> <p><i>Current Status - CDBG Grant funded. Awaiting contract negotiation.</i></p> | Chase City | \$50,000 | DHCD-CDBG-PG | 07/28/21 | \$50,000 | Approved | \$50,000 | 01/06/22 | 06/30/22 | <input checked="" type="checkbox"/> | |
| | | | | DHCD-CDBG | 04/01/22 | \$1,500,000 | Approved | \$1,500,000 | 11/16/22 | 04/30/25 | <input type="checkbox"/> | |
| | | | | DHCD-CDBG-PG | 05/26/22 | \$25,000 | Approved | \$50,000 | 01/05/23 | 06/30/23 | <input type="checkbox"/> | |
| Boydton Sewer Rehab Project | <p>The project will replace approximately 2,200 LF of line and slip line 11,500 LF. In addition, 7 manholes will be replaced and 40 will be rehabilitated. The Town was approved for a VCWRLF loan on September 16, 2022, but applied for grant assistance on December 15, 2022 from DEQ's ARPA Sewer Collection System Program.</p> <p><i>Current Status - The Town was approved for a VCWRLF loan on September 16, 2022, but applied for grant assistance on December 15, 2022 from DEQ's ARPA Sewer Collection System Program.</i></p> | Boydton | \$2,442,800 | DEQ-VCWRLF | 07/26/22 | \$2,246,000 | Approved | \$2,246,000 | 09/16/22 | 07/31/24 | <input type="checkbox"/> | |
| | | | | DEQ ARPA | 12/15/22 | \$2,442,800 | Pending | | | | <input type="checkbox"/> | |
| Boydton Wastewater Treatment Plant Improvement Project | <p>Improvements will be made to the Town of Boydton's WWTP and collection system to accommodate a company prospect. A new blowdown water treatment system will allow flows to be separated into different gravity wastewater lines and be treated independently. A new 12" sewer line will be installed to convey the cooling water and a 8" sewer line will be rehabilitated to convey the domestic wastewater from the administration buildings. At the WWTP, improvements will include construction of a new 1)Equalization basin with aeration; 2) Equalization tank effluent vault with mag meter and motorized pinch valve; 3) Dechlorination building; and 4)WWTP outfall pipe to Coleman Creek.</p> <p><i>Current Status - A preconstruction meeting was held 11/30/22. The Notice to Proceed was issued 12/5/22. Substantial completion is scheduled for 4/28/24, with final completion scheduled for 5/28/24.</i></p> | Boydton | \$3,721,610 | EDA | 01/22/21 | \$1,633,000 | Approved | \$1,633,000 | 12/09/21 | 12/08/24 | <input type="checkbox"/> | |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | | |
|--------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|--------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? | |
| Boydton Waterline Replacement Project | The Town's water treatment system has two critical sections of water mains that need to be replaced in order to improve reiliency and reliability. The first section is cast iron pipe with lead joints that was installed in 1929. The second is PVC waterline that has experienced frequent breakages. <i>Current Status - The VDH grant was denied. The Town will reapply in the spring of 2023</i> | Boydton | \$713,000 | VDH | 04/08/22 | \$713,000 | Denied | | | | | <input type="checkbox"/> |
| Chase City Sanitary Sewer Collection Rehabilitation | Funds will assist with the continuation of rehabilitation of the town's sanitary sewer collection system as outlined in the 2015 Sewer System Evaluation by Dewberry to reduce/eliminate I&I and sewer overflows. <i>Current Status - Application submitted and awaiting award announcement.</i> | Chase City | \$1,144,500 | DEQ ARPA | 12/15/22 | \$1,144,500 | Pending | | | | | <input type="checkbox"/> |
| Chase City Sliplining Point Repair Project | The first phase of this town-wide project includes camera work of the worst identified lines, point repairs, and slip line work. This project will help reduce the amount of I&I from stormwater to our plant which can go over 1 million gallons in a moderate rain event. Other phases of this project as identified by the 2015 Dewberry report will be addressed as funds become available. | Chase City | \$216,555 | DEQ ARPA | 12/15/22 | \$216,555 | Pending | | | | | <input type="checkbox"/> |
| Clarksville Sewer Improvement Project | Funds will be utilized for the Clarksville Sewer Improvement Project, which consists of constructing an Integrated Fixed Film and Activated Sludge System at the Wastewater Treatment Plant, demolishing the Kinderton Pump Station, and installing three (3) grinder pump stations for the end users. <i>Current Status - USDA RD approved the plans/specs on 12/14/2022. A DEQ ARPA-SCS grant was submitted on December 15, 2022</i> | Clarksville | \$2,300,000 | RD-SEARCH | | \$30,000 | Approved | \$30,000 | | | | <input checked="" type="checkbox"/> |
| | | | | RD-LOAN | 12/18/20 | \$602,000 | Approved | \$602,000 | 03/30/21 | 12/31/23 | | <input type="checkbox"/> |
| | | | | RD-GRANT | 12/18/20 | \$1,668,000 | Approved | \$1,668,000 | 03/30/21 | 12/31/23 | | <input type="checkbox"/> |
| | | | | DEQ ARPA | 12/15/22 | \$2,107,350 | Pending | | | | | <input type="checkbox"/> |
| Clarksville Water Treatment Plant Improvement Project | Planning Grant (USDA-SEARCH Grant): Based on the desire to improve water quality conditions, upgrade existing equipment, and meet anticipated future water demands, the Town obtained engineering services to prepare a PER and environmental review to determine the most feasible way to upgrade water production and distribution systems. Construction Grant (VDH DWSRF Grant): The Town is seeking \$6,186,000 from the VDH to upgrade the Town's 70 year-old Water Treatment Plant. Recently, Microsoft purchased property nearby to construct a data center for which the Town will be the water provider. Their presence will require the expansion of the facility from 1 to 2 MGD. The upgrade will also include replacement of the raw and finished water pumps and existing waterlines. This project will be cost shared between the Town and Microsoft. <i>Current Status - SEARCH grant activities are complete and the Town is working on closing out the grant. The VDH grant was denied. The Town will reapply in the spring of 2023.</i> | Clarksville | \$18,780,000 | RD-SEARCH | 04/28/21 | \$30,000 | Approved | \$30,000 | 07/27/21 | 01/31/23 | | <input type="checkbox"/> |
| | | | | VDH | 04/08/22 | \$6,186,000 | Denied | | | | | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Façade and Building Up-Fit Incentive Program | The Town of South Hill seeks to further capitalize existing façade improvement funds for building owners and offer reimbursable grants for business interior buildout projects. This project will directly support 10 building improvement projects and will include outreach and engagement to ensure the inclusion of traditionally underserved business owners in these initiatives while leveraging existing business incentives to create a more resilient business district. <i>Current Status - This project is closed out.</i> | South Hill | \$135,000 | DHCD-BDRG | 07/30/21 | \$80,000 | Approved | \$50,000 | 10/21/21 | 12/31/22 | <input checked="" type="checkbox"/> |
| Garrett Building Feasibility Study Planning Project | Funds will be used to prepare a Feasibility Study that will identify potential uses for the Garrett Building in Chase City. <i>Current Status - Town decided not to submit IRF Application as it did not have an end user. Time extension received to find end user for possible submission in April 2023.</i> | Chase City | \$31,500 | DHCD-IRF | 02/11/22 | \$60,000 | Approved | \$31,500 | 03/18/22 | 08/31/22 | <input checked="" type="checkbox"/> |
| Kinderton Technology Campus Due Diligence | Conduct the Due Diligence Study necessary for the Kinderton Technology Campus to achieve Tier 4/5 certification. The Tier 4/5 certification will make the site eligible for marketing by the Virginia Economic Development Partnership. <i>Current Status - Awaiting Final Certification Letter from VEDP</i> | Mecklenburg County | \$56,000 | TRRC | 03/05/21 | \$28,000 | Approved | \$28,000 | 05/27/21 | 05/27/24 | <input type="checkbox"/> |
| Lee Building Brownfield Project | Funds have been awarded to perform a Phase1 ESA, Phase 2 ESA, remove an underground storage tank, and abatement. <i>Current Status - Asbestos cleanup is needed in the crawl space and that the work is expected to be completed by February.</i> | Chase City | \$52,500 | VEDP-VBAF | 02/05/21 | \$50,000 | Approved | \$50,000 | 02/22/21 | 01/31/23 | <input type="checkbox"/> |
| Lee Building Community Impact Study | Funds used to develop an area Housing Market Analysis and a Feasibility Study. The Housing Study will focus on the demand for upper story housing and the Feasibility Study will determine best potential uses of the Lee Building. <i>Current Status - Both studies are 95% completed.</i> | Chase City | \$20,000 | VHDA | 05/18/20 | \$20,000 | Approved | \$20,000 | 09/15/20 | 01/31/23 | <input type="checkbox"/> |
| Lee Building Disaster Assistance Project | Make interior improvements to the Lee Building needed as a result of Hurricanes Michael and Florence. <i>Current Status - Historic Structures Report is completed and being reviewed by DHR.</i> | Chase City | \$250,000 | DHR | 07/06/20 | \$250,000 | Approved | \$150,000 | 08/20/20 | 01/31/24 | <input type="checkbox"/> |
| Mecca Theatre Preliminary Architectural Report | Funds utilized to prepare a Preliminary Architectural Report to include construction drawings and cost estimates in preparation for various construction applications that will assist in providing funds for the adaptive reuse of the currently vacant Mecca Theatre located on Main Street in Chase City. <i>Current Status - Project extension received until April 2023 for possible IRF submission. Architect is gathering cost estimates and drawings.</i> | Chase City | \$100,000 | DHCD-IRF | 02/04/22 | \$100,000 | Approved | \$100,000 | 03/18/22 | 04/21/23 | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Mecklenburg County Housing Rehab Needs Assessment | <p>Planning Grant to conduct a Housing Needs Assessment in Mecklenburg County that will identify several potential CDBG projects within the five towns and the County that can be pursued over the next five years.</p> <p><i>Current Status - Anticipating having final assessment prepared by 1/1/23 and holding final Public Hearing in January to submit all planning grant activities to DHCD by 1/30/23.</i></p> | Mecklenburg County | \$20,000 | DHCD-CDBG-PG | 06/07/21 | \$20,000 | Approved | \$20,000 | 10/04/21 | 01/31/23 | <input type="checkbox"/> |
| Nicks Lane Area Neighborhood Project | <p>Planning grant funds will be utilized to conduct household income surveys, management team meetings, and to prepare the plans/studies needed to submit a CIG in March of 2023. The project will include housing rehab.</p> <p><i>Current Status - Initial Activities submitted to DHCD on 12/12/22. Project rescope to housing only.</i></p> | South Hill | \$60,000 | DHCD-CDBG-PG | 06/23/22 | \$50,000 | Approved | \$60,000 | 07/08/22 | 06/30/23 | <input type="checkbox"/> |
| Pine Street Neighborhood Project - Phase 2 | <p>Rehab and/or substantially reconstruct 8 LMI homes, demolish one vacant, residential structure, and improve water, sewer, and storm drainage infrastructure. This project will benefit 37 persons of which 32 are LMI.</p> <p><i>Current Status - Four homes completed and one home with bids to be received in January. Sewer work is complete. Water and drainage work is 80% complete.</i></p> | La Crosse | \$1,399,811 | DHCD-CDBG-PG | 08/13/19 | \$30,000 | Approved | \$30,000 | | 06/28/20 | <input checked="" type="checkbox"/> |
| | | | | DHCD-CDBG | 04/20/20 | \$1,398,861 | Approved | \$1,398,861 | 08/12/20 | 08/04/23 | <input type="checkbox"/> |
| Pine Street Neighborhood Project - Phase I | <p>Rehab and/or substantially reconstruct 9 LMI units benefiting 15 LMI persons, repair sewer lines and manholes, install new waterline and fire hydrants, and complete storm water improvements. Project activities will benefit 34 total persons of which 19 are LMI.</p> <p><i>Current Status - Seven homes have been rehabilitated, one lead removed, and one with bids to be received in January. Sewer work has been completed. Water and drainage is 80% complete.</i></p> | La Crosse | \$1,397,979 | DHCD-CDBG-PG | 02/13/18 | \$40,000 | Approved | \$40,000 | 06/20/18 | 06/30/19 | <input checked="" type="checkbox"/> |
| | | | | DHCD-CDBG | 03/28/19 | \$1,379,044 | Approved | \$1,397,044 | 08/23/19 | 04/30/23 | <input type="checkbox"/> |
| Planter's Tobacco Warehouse Redevelopment Project | <p>Redevelop the former Planter's Tobacco Warehouse into a multi-use facility with apartments and a restaurant. Dave McMormick is the developer.</p> <p><i>Current Status - Construction resumed in December 2022 with continued site work, foundation installation, and construction of a retaining wall.</i></p> | Clarksville | \$3,277,404 | VHDA | 08/21/14 | \$20,000 | Approved | \$20,000 | | 08/30/15 | <input checked="" type="checkbox"/> |
| | | | | DHCD-IRF | 10/01/15 | \$600,000 | Denied | | | | <input checked="" type="checkbox"/> |
| | | | | DHCD-IRF | 05/19/16 | \$600,000 | Approved | \$600,000 | 09/01/16 | 05/29/23 | <input type="checkbox"/> |
| | | | | VEDP-VBAF | 08/24/17 | \$50,000 | Approved | \$50,000 | 09/05/17 | 08/21/18 | <input checked="" type="checkbox"/> |
| South Hill Future Residential Land Use Analysis | <p>Complete a future residential land use analysis to better plan for and accommodate needed housing.</p> <p><i>Current Status - Proposal for Services is being finalized.</i></p> | South Hill | \$5,000 | SOUTH HILL | | \$5,000 | Pending | | | | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | | |
|-------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|--------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? | |
| Sycamore and Howerton Sanitary Sewer Extension | <p>The proposed gravity sewer collection system, pump station, and forcemain to serve the project area include the furnishing and installation of:</p> <ul style="list-style-type: none"> - 950LFT of 8" Gravity Sewer Main - 5 manholes - Duplex grinder pump station with fenced in lot - 600LFT of 2" forcemain - 4" lateral stub outs to existing homes <p><i>Current Status - Application was submitted 12/13/22 pending review and approval.</i></p> | South Hill | \$756,773 | DEQ ARPA | 12/13/22 | \$656,773 | Pending | | | | | <input type="checkbox"/> |
| Welcome Back to Business Initiative | <p>The South Hill Chamber of Commerce will develop a public space for outdoor dining and events, façade improvement program, business technical assistance and training, and the development of a marketing campaign to draw customers to the central business district. This program seeks to expand the availability of business support services to historically disadvantaged business owners in the community. The South Hill Chamber of Commerce will serve 30 businesses, improve 10 downtown businesses, and provide assistance to ten historically disadvantaged businesses through this initiative.</p> <p><i>Current Status - This project is in the final stages of close out.</i></p> | South Hill | \$75,000 | DHCD-BDRG | 07/30/21 | \$100,000 | Approved | \$50,000 | 10/21/21 | 12/31/22 | | <input checked="" type="checkbox"/> |
| Regional | | | | | | | | | | | | |
| 2050 Rural Long-Range Transportation Plan | <p>The 2050 RL RTP is a goal driven plan that evaluates the regional transportation network and provides recommendations to address current and future needs with a horizon year of 2050. All road improvements are ranked through a prioritization matrix. All other proposed improvements are listed as "Vision Projects".</p> <p><i>Current Status - Staff has begun working with VDOT to establish the planning process. Data is being compiled for various maps and tables that will need to be created. A spring kickoff meeting is anticipated.</i></p> | SPDC | | VDOT-WP | | | Approved | | 06/30/22 | 04/25/24 | | <input type="checkbox"/> |
| CEDS Economic Resilience Plan | <p>The SPDC will create a regional economic resilience plan. The purpose of this plan is to create actionable recommendations that can help strengthen the regional economy and to help it better handle and/or recover from shocks to the system (natural disasters, pandemics, losing large employers, etc.).</p> <p><i>Current Status - The CEDS was posted on the SPDC website and advertised for the required 30-day public comment. The CEDS Committee also performed a review of the Plan. Southside PDC will adopt the Plan at the January 26th meeting.</i></p> | SPDC | | EDA-CARES | | | Approved | | 07/01/20 | 12/31/22 | | <input checked="" type="checkbox"/> |
| Continuity of Operations Plans (COOP) | <p>Prepare Continuity of Operations Plans for the counties of Brunswick, Halifax, and Mecklenburg.</p> <p><i>Current Status - SPDC has created a COOP for each County. Most County Departments still need to identify and prioritize their essential functions to finalize their respective plan. SPDC will provide assistance to County staff as warranted.</i></p> | SPDC | \$22,500 | BRUN CO | | | | \$7,500 | 08/21/20 | 11/30/22 | | <input checked="" type="checkbox"/> |
| | | | | HALIFAX CO | | | | \$7,500 | 11/06/20 | 11/30/22 | | <input checked="" type="checkbox"/> |
| | | | | MECK CO | | | | \$7,500 | 09/10/20 | 11/30/22 | | <input checked="" type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|-------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|-------------------------------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| County Online GIS Webmaps FY23 | SPDC hosts and maintains the county online GIS webmaps for Brunswick and Mecklenburg Counties. This is an annual contract. <i>Current Status - Both sites continue to be used by the public and county staff with few issues.</i> | SPDC | \$7,200 | BRUN CO | | | | \$3,600 | 07/01/22 | 06/30/23 | <input type="checkbox"/> |
| | | | | MECK CO | | | | \$3,600 | 07/01/22 | 06/30/23 | <input type="checkbox"/> |
| Emergency Operations Plans (EOP) | Update Emergency Operations Plans for Brunswick, Halifax, and Mecklenburg County. <i>Current Status - Completed - All three counties have adopted their updated EOP.</i> | SPDC | \$22,500 | HALIFAX CO | | | | \$7,500 | 11/06/20 | 03/07/22 | <input checked="" type="checkbox"/> |
| | | | | MECK CO | | | | \$7,500 | 09/10/20 | 10/12/21 | <input checked="" type="checkbox"/> |
| | | | | BRUN CO | | | | \$7,500 | 08/21/20 | 02/16/22 | <input checked="" type="checkbox"/> |
| GOVA: MBC Middle Mile Fiber Deployment Project | Subgrantee: Mid-Atlantic Broadband Corp. The purpose of this project will be to build eight (8) open-access middle mile fiber segments that will provide critical broadband connectivity and diversity for economic development purposes in thirteen (13) localities in the Commonwealth of Virginia including the Counties of Mecklenburg, Lunenburg, Prince Edward, Nottoway, Dinwiddie, Prince George, Sussex, Greensville, Cumberland, Goochland, Louisa, Powhatan, and the City of Petersburg. <i>Current Status - NTIA Application submitted September 2022</i> | Mid-Atlantic Broadband | \$20,000,000 | GOVA-SC | 02/03/22 | \$5,000,000 | Approved | \$5,000,000 | 03/10/22 | 07/01/24 | <input type="checkbox"/> |
| | | | | EDA-ARPA | 03/29/22 | \$4,000,000 | Denied | | 07/01/24 | <input checked="" type="checkbox"/> | |
| | | | | NTIA | 09/30/22 | \$16,395,565 | Pending | | | <input type="checkbox"/> | |
| GOVA: MBC Middle Mile Fiber Planning Project | Subgrantee: Mid-Atlantic Broadband Corp. MBC proposes to engineer and design 206 miles of new middle-mile open-access fiber infrastructure that will span a total of 14 counties in three GO Virginia Regions (3,4, and 9) in partnership with private sector providers. <i>Current Status - Project activities were completed on 11/29/2022, and final engineering and design plans were forwarded to EDA. MBC is awaiting final invoices and will prepare close-out reports and final drawdowns accordingly.</i> | Mid-Atlantic Broadband | \$10,524,429 | GOVA-PC-ECB | 07/20/20 | \$100,000 | Approved | \$100,000 | 08/04/20 | 12/31/22 | <input checked="" type="checkbox"/> |
| | | | | EDA-CARES | 09/11/20 | \$800,000 | Approved | \$800,000 | 03/18/21 | 01/24/23 | <input type="checkbox"/> |
| GOVA: VGA Site Development Project | Subgrantee: Virginia's Growth Alliance (VGA) VGA requested contracted grant writing services for this project. This project will not be administered by SPDC. The objective of this project is to increase the marketability of industrial sites across the region to encourage selection by high value companies. It will up-tier eight sites shown to have the most potential from the previous VEDP research. <i>Current Status - GOVA application to match TRRC app submitted January 2023.</i> | Mecklenburg County | \$1,039,320 | GOVA-PC | | \$417,935 | Pending | | | | <input type="checkbox"/> |
| | | | | TRRC | 10/20/22 | \$602,210 | Approved | \$602,210 | 01/06/23 | 01/31/25 | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | | |
|------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|--------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? | |
| Lake Gaston 911 Task Force Dock Sign Management | <p>Technical assistance to Lake Gaston 911 Task Force to manage the process to add 911 signs to boat docks and boathouses around the shore of Lake Gaston.</p> <p><i>Current Status - 6,341 docks all now have unique ID's and the process to organize sign acquisition for Siouan Shores subdivision is underway. This will become the first approx. 50 signed docks on Lake Gaston.</i></p> | SPDC | \$4,000 | LKG911 | 11/18/22 | \$1,000 | Approved | \$1,000 | | | | <input type="checkbox"/> |
| | | | | LKG911 | 11/18/22 | \$3,000 | Approved | \$3,000 | | | | <input type="checkbox"/> |
| Local Redistricting Assistance 2022 | <p>Provide technical assistance to the three counties for local redistricting efforts. This primarily involves providing Census block data and GIS mapping assistance. Local redistricting is undertaken every ten years after the results of the Census, in order to redraw local election districts in a balanced manner.</p> <p><i>Current Status - All 3 counties have adopted their redistricting plans. There may be some small follow-up tasks as needed.</i></p> | SPDC | | EDA | | | Approved | | 10/01/21 | 12/30/22 | | <input checked="" type="checkbox"/> |
| Regional Flood Resilience Planning Initiative | <p>In collaboration with UVA, Southside PDC, on behalf of the Towns of Martinsville, South Boston, and Halifax, applied to the Virginia Department of Conservation and Recreation, Virginia Community Flood Preparedness Fund requesting \$135,000 to conduct an initial scoping and benchmarking effort. This first-step effort will comprehensively assess the available and foundational elements needed to develop an approvable resiliency plan for each locality. The proposed scope of work includes: 1) Conduct flood risk analysis under current and near-future climate conditions, 2) Inventory and evaluate the status of existing data, plans, policies, and resources, 3) Evaluate "soft" capacities, 4) Examine current channels of community engagement, 5) Interview stakeholders and community leaders, and 6) Develop a roadmap and timeline.</p> <p><i>Current Status - UVA has completed background research and assessments. They are currently interviewing local leaders and stakeholders about the flooding issues. A draft report is anticipated to be available in late March or early April.</i></p> | SPDC | \$150,000 | DCR | 11/03/21 | \$135,000 | Approved | \$135,000 | 12/23/21 | 04/28/23 | | <input type="checkbox"/> |
| Regional GIS Technical Assistance to Member Counties FY23 | <p>Staff provides contractual GIS services to all three member counties. These services include 911 map/data updates, address point and centerline management, assistance with 911 MSAG/ALI issues, assistance with NG911 initiatives, and compliance with 911 GIS standards. Each County greatly benefits from this regional approach as 911 GIS operations are largely the same from County to County and many hours can be saved by approaching tasks on a regional basis.</p> <p><i>Current Status - Work continues for all 3 counties. Notable tasks include Next-Gen 911 efforts and emergency service zone mapping in all 3 counties.</i></p> | SPDC | \$53,800 | BCSO | | | Approved | \$4,800 | 07/01/22 | 06/30/23 | | <input type="checkbox"/> |
| | | | | HALIFAX CO | | | Approved | \$25,000 | 07/01/22 | 06/30/23 | | <input type="checkbox"/> |
| | | | | MECK CO | | | Approved | \$24,000 | 07/01/22 | 06/30/23 | | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|-------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|--------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Southside Active Transportation Plan | Update and consolidate the two existing bicycle, pedestrian, and trails plans (Halifax County Trails, Bicycle, and Pedestrian Plan and the Lake Country Bicycle, Pedestrian, and Trails Plan) into one regional plan. <i>Current Status - Staff has begun scheduling meetings with local officials to develop priorities based on the needs of the locality, public survey results, and input gathered at the community meetings held in each County.</i> | SPDC | | VDOT-WP | | | Approved | | 07/01/21 | 04/27/23 | <input type="checkbox"/> |
| Southside PDC Affordable Housing Development Program | The first round of funds will be utilized to partner with the Southside Outreach Group to contribute to the development of the Poplar Creek Street Housing Project consisting of 16 duplexes to be rented to low-to-moderate income residents and to launch the Affordable Housing Development Program that will create housing for low-to-moderate income first-time homebuyers throughout the PDC region. <i>Current Status - MOU has been executed for First-Time Homebuyer housing development. SSOG is marketing services in Chase City to identify first-time homebuyers for the Chase City Property. The Poplar Creek project is approximately 50% complete.</i> | SPDC | \$1,000,000 | VHDA | 06/04/21 | \$1,000,000 | Approved | \$1,000,000 | 06/30/21 | 06/30/24 | <input type="checkbox"/> |
| Southside PDC All Hazards Mitigation Plan Update | Update the Regional Hazard Mitigation Plan that was adopted in 2020 (valid for 5 years). <i>Current Status - Waiting on grant awards to be announced.</i> | SPDC | \$100,000 | FEMA | 02/17/22 | \$100,000 | Pending | | | 09/01/25 | <input type="checkbox"/> |
| Southside PDC Regional Brownfield Planning Project | EPA has selected the Virginia Department of Environmental Quality for a Brownfields Assessment Grant. Community-wide grant funds will be used to develop ten Phase I and five Phase II environmental site assessments, and develop cleanup and reuse plans. Grant funds also will be used to host 12 meetings with community groups, site owners, and developers, and conduct other community engagement activities. The target area for this grant is Virginia's Southside Planning District Commission Region, which is comprised of Brunswick, Halifax, and Mecklenburg Counties. Priority sites include the JP Stevens Plant, the Burlington Clarksville Plant, and the Brunswick Correctional Facility. <i>Current Status - Assessments are underway on the first sites selected in the district. Quarterly meetings are being held with all localities to provide progress updates.</i> | SPDC | \$300,000 | EPA | 10/23/20 | \$300,000 | Approved | \$300,000 | 05/11/21 | 05/30/23 | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|---------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|--------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| Southside Regional Broadband Fiber Project | Southside PDC in partnership with EMPOWER applied for VATI funds to extend fiber-to-the-home broadband that will provide universal coverage for all three of the PDC counties to also include the southern portion of Charlotte County. Broadband services will be provided to 14,634 serviceable units, including 511 businesses and community anchors in the four-county region. PDC GIS staff will map served areas as broadband is successfully deployed. A second application was submitted to DHCD for the FY23 Competetive Round. The rescoped application will add 4,804 serviceable units and includes the County of Greenville. <i>Current Status - FY23 Application Rescope submitted to DHCD on 12/19/22</i> | SPDC | \$154,109,190 | DHCD-VATI | 09/14/21 | \$69,431,635 | Approved | \$69,431,635 | 12/13/21 | 07/22/25 | <input type="checkbox"/> |
| | | | | DHCD-VATI | 08/25/22 | \$8,556,028 | Pending | | | | <input type="checkbox"/> |
| Southside Regional Housing Market Analysis | Prepare a regional housing market assessment for the three counties (Brunswick, Mecklenburg, Halifax) that comprise the Southside PDC footprint. The study will identify housing needs; analyze current and projected regional socioeconomic and population trends; define the type, tenure, and price of housing needed; analyze housing supply data; determine existing and projected supply gaps, and make recommendations for action. <i>Current Status - The DHCD Full Planning Grant Award Letter was received 01/05/23 awarding \$60,000 for the Housing Study. The Facilitated Planning Session will be held in January 2023.</i> | SPDC | \$60,000 | VHDA | 05/28/21 | \$60,000 | Approved | \$60,000 | 09/14/21 | 12/31/23 | <input type="checkbox"/> |
| | | | | DHCD-CDBG-PG | 05/23/22 | \$60,000 | Approved | \$60,000 | 06/10/22 | 12/31/23 | <input type="checkbox"/> |
| SOVA Innovation Hub Campus Project | Project funds will be used to 1) Redevelop a neighboring 13,000 square foot building at 801 Wilborn Ave., South Boston adjacent to the existing SOVA Innovation Hub building at 715 Wilborn Ave., South Boston, VA, and 2) Complete site infrastructure to support environmentally-sustainable practices and agriculture and technology demonstration areas. The new building will include four (4) key components: digital makerspace, community spaces, coworking offices, and outdoor spaces. <i>Current Status - The TRRC approved the grant request on 1/6/23. An updated request with a change in scope was submitted to EDA on 12/15/22 and is still pending.</i> | SOVA Innovation Hub Corporation | \$3,685,923 | TRRC | 03/08/21 | \$85,300 | Approved | \$85,300 | 05/27/21 | 05/27/24 | <input type="checkbox"/> |
| | | | | EDA-ARPA | 03/31/22 | \$2,948,738 | Denied | | | | <input type="checkbox"/> |
| | | | | TRRC | 10/20/22 | \$400,000 | Approved | \$400,000 | 01/06/23 | 12/31/24 | <input type="checkbox"/> |
| | | | | EDA | 12/15/22 | \$1,688,860 | Pending | | | | <input type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|---------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|-------------------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| SPDC EDA Planning Grant | <p>Southside PDC, a designated EDA designated Economic Development District, applies every 3 years to EDA for Planning Funds to perform various technical assistance services/initiatives and to prepare/update regional plans. Services and activities performed by PDC staff include host quarterly meetings with local government administrators, attend training workshops and conferences, update the Comprehensive Economic Development Strategy (CEDS) every five years to include annual cursory reviews for minor updates and additions, provide GIS services to the PDC local governments as needed, facilitate various community stakeholder meetings, and perform other regional initiatives as requested to maintain cohesiveness and collaboration throughout the region.</p> <p><i>Current Status - 1) PDC staff facilitates quarterly roundtable discussions for the Lawrenceville Community Renewal Collaborative; there are approximately 21 regional stakeholders representing various interest groups that convene to discuss ongoing community initiatives occurring throughout the Town; 2) The Executive Director schedules quarterly virtual meetings with all local government managers to review the CEDS Project List in an effort to encourage the movement of projects and to match funding opportunities with local community needs.</i></p> | SPDC | \$420,000 | EDA | 06/10/22 | \$210,000 | Approved | \$210,000 | 09/02/22 | 06/30/25 | <input type="checkbox"/> |
| SPDC EDA-COVID Non-Competitive Grant | <p>As a result of the COVID Pandemic, EDA issued an invitation to all Economic Development District's (EDD) to apply for up to \$400,000 in non-competitive funds with a no match requirement. The funds are to be used solely for COVID-related activities/initiatives. The PDC responded to the invitation and applied on June 1, 2020. The Notice-of-Award was received July 2, 2020. Funds will be used to apply for and administer COVID related projects, create a comprehensive small business/industry database, purchase office equipment and supplies needed for remote operations, purchase THT equipment to track trail usage, and update the 2020-2025 CEDS to include a Resiliency Plan. Funds were initially expected to be expended by June 30, 2022; however, a six-month extension was granted by EDA, thus funds must now be expended by December 31, 2022.</p> <p><i>Current Status - All of the activities listed in the Scope of Work were accomplished. The Economic Resiliency Plan was emailed and accepted by EDA Staff. Southside PDC Board will adopt the Plan at the January Quarterly Meeting.</i></p> | SPDC | \$400,000 | EDA-CARES | 06/01/20 | \$400,000 | Approved | \$400,000 | 07/01/20 | 12/31/22 | <input checked="" type="checkbox"/> |

| Project | Project Description | Applicant | Project Total Cost | Sources of Funding | | | | | | | |
|-------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|-------------|------------------|----------|-----------------|---------------|---------------|--------------------------|
| | | | | Funding Entity | Submit Date | Amount Requested | Status | Amount Approved | Date Approved | Complete Date | Done ? |
| SPDC Rural Transportation Planning Work Program | <p>Rural Transportation Work Program funds are applied for and awarded annually for the following regional SPDC activities: 1) Prepare and submit grant applications for Transportation Alternative, Smart Scale, Revenue Sharing and other related grant programs; 2) Complete the update and consolidation of the two existing bicycle, pedestrian and trail plans into one regional plan; 3) Administer the Title VI Program; 4) Begin the work to update the five year 2045 Rural Long-Range Transportation Plan; 5) Fulfill other related technical assistance requests, attend regional transportation meetings, update the SPDC and Tobacco Heritage Trail websites and social media platforms as needed, and utilize GIS/GPS mapping as needed by localities and PDC staff.</p> <p><i>Current Status - Quarterly reports/invoices submitted, assisted localities with 9 Smart Scale grant applications, Title VI Annual Report completed and SPDC plan update, attended quarterly THT meetings and monthly THT Master Plan meetings, maintained THT website, participating member of the InteractVTrans User Advisory Group, attended Streetlight Data training.</i></p> | SPDC | \$72,500 | VDOT-WP | 05/12/22 | \$58,000 | Approved | \$58,000 | 06/30/22 | 06/30/23 | <input type="checkbox"/> |
| The Civil Rights in Education Heritage Trail Project | <p>Virginia's Crossroads will 1) add twelve (12) new Civil Rights in Education Heritage Trail (CRIEHT) locations to the existing forty-one (41) sites; 2) complete the design portion of the graphic panel inserts to reflect the newly designed map and trail listing for continuity with the existing locations; 3) refurbish the existing pedestals; 4) make every existing site ADA compliant; 5) install new wayfinding signs; and 6) complete an Economic Impact Study. Mecklenburg County is acting as the fiscal agent for Virginia's Crossroads (formerly known as Virginia's Retreat).</p> <p><i>Current Status - Once each VDOT district has provided their ADA requirements, the Board will decide which sites will be upgraded utilizing local workforce and which sites will require contract labor. ADA improvements will hopefully be completed by early Summer of 2023.</i></p> | Mecklenburg County | \$140,000 | TRRC-SP | 10/17/19 | \$70,000 | Approved | \$70,000 | 01/08/20 | 01/06/24 | <input type="checkbox"/> |
| Tobacco Heritage Trail Management Services | <p>SPDC is managing the active portions of the Tobacco Heritage Trail system, effective July 1, 2022. Activities include trail coordination (customer services, volunteer coordination, social media, permitting), general assistance, information and mapping systems, and fiscal agent responsibilities. This arrangement covers the active Tobacco Heritage Trail system throughout Southside Virginia.</p> <p><i>Current Status - SPDC is managing day-to-day operations of the active trail system.</i></p> | SPDC | \$7,500 | RRRTT | | | Approved | \$7,500 | 07/01/22 | 06/30/23 | <input type="checkbox"/> |

Funding Sources

| | |
|-----------------|---------------------------------------------------------------------------------------------------------|
| AARP-CC | AARP Community Challenge |
| ALTRIA | Altria Group |
| BCSO | Brunswick County Sheriff's Office |
| BIKES | PeopleForBikes (Bikes Belong) |
| BRUN CO | Brunswick County |
| DCR | Virginia Department of Conservation and Recreation |
| DCR-RTF | Virginia Department of Conservation and Recreation - Recreational Trails Fund |
| DCR-RTP | Virginia Department of Recreation and Conservation - Recreational Trails Program |
| DCR-VLCF | Virginia Department of Conservation and Recreation - Va. Land Conservation Fund Grant Program |
| DCR-VOF | Virginia Department of Conservation and Recreation - Virginia Outdoors Fund |
| DEQ ARPA | DEQ ARPA Wastewater Funds |
| DEQ-VCWRLF | Virginia Department of Environmental Quality-Virginia Clean Water Revolving Loan Fund |
| DES | Dominion Environmental Stewardship |
| DGIF | Virginia Department of Game & Inland Fisheries |
| DHCD-BDRG | DHCD-Business District Resurgence Grant |
| DHCD-BEE | Virginia Department of Housing and Community Development - Building Entrepreneurial Economies Grant |
| DHCD-CARES | DHCD-CARES-Urgent Need |
| DHCD-CDAG | Virginia Department of Housing and Community Development - Commercial District Affiliate Grant |
| DHCD-CDBG | Virginia Department of Housing and Community Development - Community Development Block Grant |
| DHCD-CDBG-LIG | Virginia Department of Housing and Community Development - CDBG-Local Innovation Grant |
| DHCD-CDBG-PG | Virginia Department of Housing and Community Development - CDBG-Planning Grant |
| DHCD-CDBG-SBRA | Virginia Department of Housing and Community Development - CDBG-Small Business Recovery Assistance Fund |
| DHCD-IRF | Virginia Department of Housing and Community Development - Industrial Revitalization Fund |
| DHCD-IRF-PG | Virginia Department of Housing and Community Development-Industrial Revitalization Fund Plannin Grant |
| DHCD-VATI | Virginia Department of Housing and Community Development - Virginia Telecommunications Initiative |
| DHCD-VMS | Virginia Department of Housing and Community Development - Virginia Main Street |
| DHR | Virginia Department of Historic Resources |
| DOC | Virginia Department of Corrections |
| EDA | US Department of Commerce - Economic Development Administration |
| EDA-ARPA | US Department of Commerce - Economic Development Administration-ARPA |
| EDA-CARES | US Department of Commerce - Economic Development Administration-CARES |
| EPA | EPA |
| EPA-STAG | US Environmental Protection Agency - State and Tribal Assistance Grant Programs |
| FEMA | Federal Emergency Management Agency |
| FHA-NSBP | US Department of Transportation, Federal Highway Administration - National Scenic Byways Program |
| FHWA | US Federal Highway Administration |
| GOVA-ERR-PC | GOVA Economic Resilience & Recovery (ERR) - Per Capita (PC) Grant |
| GOVA-ERR-PC-ECB | GOVA Economic Resilience & Recovery (ERR) - Per Capita (PC) Enhanced Capacity Building (ECB) Grant |
| GOVA-PC | GOVA Per Capita (PC) Grant |
| GOVA-PC-ECB | GOVA Per Capita (PC) Enhanced Capacity Building (ECB) Grant |
| GOVA-PC-REI | GOVA Per Capita (PC) Regional Entrepreneurship Initiative (REI) Grant |
| GOVA-SC | GOVA-State Competitive |
| HALIFAX CO | Halifax County |
| LKG911 | Lake Gaston 911 Community Task Force |
| MECK CO | Mecklenburg County |
| NCCF-DWF | NC Community Foundation - Duke Water Fund |
| NFWF | National Fish & Wildlife Foundation |
| NPS | National Park Service |
| NTIA | National Telecommunications and Information Administration |
| RD | US Department of Agriculture, Rural Development |
| RD-CONS | US Department of Agriculture, Rural Development - Construction Grant |
| RD-GRANT | US Department of Agriculture, Rural Development - Grant |
| RD-LOAN | US Department of Agriculture, Rural Development - Loan |
| RD-PG | US Department of Agriculture, Rural Development - Planning Grant |
| RD-RBDG | US Department of Agriculture, Rural Development - Rural Business Development Grant |
| RD-SEARCH | US Department of Agriculture, Rural Development - SEARCH Grant |

| | |
|-------------|------------------------------------------------------------------------------------------------------|
| RRRTT | Roanoke River Rails-to-Trails, Inc. |
| RTC | Rails-to-Trails Conservancy |
| SBA | US Small Business Administration |
| SOUTH HILL | South Hill |
| SVCC | Southside Virginia Community College |
| TEA-21 | Virginia Department of Transportation - Transportation Equity Act for the 21st Century |
| TRRC | Tobacco Region Revitalization Commission |
| TRRC | Tobacco Region Revitalization Commission |
| TRRC-AG | Tobacco Region Revitalization Commission - Agriculture |
| TRRC-ECDEV | Tobacco Region Revitalization Commission - Economic Development |
| TRRC-EDUC | Tobacco Region Revitalization Commission - Education |
| TRRC-R | Tobacco Region Revitalization Commission - Reserve/ARRA |
| TRRC-SP | Tobacco Region Revitalization Commission - Special Projects |
| TTF | The Trail Fund (American Trails) |
| VDACS-AFID | Virginia Department of Agriculture & Consumer Services-Agriculture & Forestry Industries Development |
| VDACS-RRTF | Virginia Department of Agriculture & Community Services - Rural Rehabilitation Trust Fund |
| VDEM | Virginia Department of Emergency Management |
| VDH | Virginia Department of Health |
| VDOF-GIC | Virginia Department of Forestry - Green Infrastructure Center Technical Assistance |
| VDOT-ED | Virginia Department of Transportation - Economic Development Access Program |
| VDOT-HB2 | Virginia Department of Transportation - HB2 |
| VDOT-MAP21 | Virginia Department of Transportation - Moving Ahead for Progress in 21st Century |
| VDOT-RS | Virginia Department of Transportation - Revenue Sharing |
| VDOT-STIM09 | Virginia Department of Transportation - Stimulus Funding |
| VDOT-WP | VDOT Rural Transportation Planning Work Program |
| VEDP-VBAF | Virginia Economic Development Partnership - Virginia Brownfields Assistance Fund |
| VEDP-VBRSP | Virginia Economic Development Partnership-Virginia Business Ready Sites Program |
| VGA | Virginia's Growth Alliance |
| VHDA | Virginia Housing Development Authority |
| VITA-PSAP | Virginia Department of Information Technology - PSAP Grants |
| VLCF | Virginia Land Conservation Fund |
| VTC | Virginia Tourism Corporation |
| WELLS-FARGO | Wells Fargo's Environmental Solutions for Communities |